ID	Text1	Task Name	%	Duration	Start	Finish		25 Jul '22			8 Aug '22			22 Aug '
1	j5443	Refurbish RH170 Stick Attachment	Complet 63%		Fri 29/07/22	Fri 19/08/22	Т	M	F	Т	s T	w s	T	M
2	J3443	STICK ON ARRIVAL (Strip & Access)	18%	38 hrs	Fri 29/07/22	Tue 2/08/22		· ·						
3			100%	5 hrs	Fri 29/07/22	Fri 29/07/22		`		•				
4		Clean Grease from bores and internal grease	0%	26 hrs	Fri 29/07/22	Mon 1/08/22	-		—					
5		Fit bush cover plates Blast and Paint white background & remove grease from bores	0%	1 hr	Mon 1/08/22	Mon 1/08/22								
6		Cut access into side wall and clean edges	50%	4 hrs	Mon 1/08/22	Tue 2/08/22								
7		•	0%	1 hr	Tue 2/08/22	Tue 2/08/22				•				
8		Initial NDT on Stick External / Internal	0%	1 hr	Tue 2/08/22	Tue 2/08/22								
9		COMPLETED - STICK ON ARRIVAL	0%	0 hrs	Tue 2/08/22	Tue 2/08/22				2/08				
10			74%	240.11 hrs	Tue 2/08/22	Thu 18/08/22							,	
11		•	100%	40 hrs	Tue 2/08/22	Thu 4/08/22				<u></u>			Y	
12		, , , , , , , , , , , , , , , , , , , ,	75%	182 hrs	Thu 4/08/22	Thu 18/08/22								
13		Repair and blend all bruising and minor plate damage and dress lifting lugs including x2 top support		0.11 hrs	Thu 18/08/22	Thu 18/08/22							<u>-</u>	
		bars	3070	0.113	1110 107 007 22	1110 10,00,12							']]]]	
14		Remove Bracket on underside of chord	0%	2 hrs	Thu 18/08/22	Thu 18/08/22							<u> </u>	
15		Remove $x1$ grease line plate on top chord and chain linkClean and tap all threads and replace damaged bosses as required	0%	2 hrs	Thu 18/08/22	Thu 18/08/22								
16		Supply, bevel and fit access cover in side wall c/w backing bar	0%	14 hrs	Thu 18/08/22	Thu 18/08/22							-	
17		COMPLETED - STICK REPAIRS EXTERNAL / INTERNAL	0%	0 hrs	Thu 18/08/22	Thu 18/08/22								8/08
18		HITCHES / PIVOTS	0%	2 hrs	Thu 18/08/22	Fri 19/08/22							w	
19		Supply Bushes	0%	1 hr	Thu 18/08/22	Fri 19/08/22								
20		Reclaim Bores / Line bore / Fit Bushes	0%	1 hr	Fri 19/08/22	Fri 19/08/22								
21		COMPLETED - HITCHES / PIVOTS	0%	0 hrs	Fri 19/08/22	Fri 19/08/22								9/08
22		GENERAL	21%	250.11 hrs	Tue 2/08/22	Fri 19/08/22				—				
23		IMS Craneage - Roll and loading of Stick at Workshop	50%	6 hrs	Tue 2/08/22	Tue 2/08/22				ř				
24		FINAL 3RD Party NDT of Stick external only	0%	1 hr	Fri 19/08/22	Fri 19/08/22								
25		Stress Relieve	0%	1 hr	Fri 19/08/22	Fri 19/08/22							K	
26		Paint Oyster White c/w red Lifting lugs	0%	1 hr	Fri 19/08/22	Fri 19/08/22								
27		Fit OEM CAT Decals as per Minespec requirements	0%	1 hr	Fri 19/08/22	Fri 19/08/22								
28		Compile Repairer's QA Report	0%	4 hrs	Fri 19/08/22	Fri 19/08/22							K	
29		COMPLETED - GENERAL	0%	0 hrs	Fri 19/08/22	Fri 19/08/22							•	19/08

PROJECT OVERVIEW Refurbish RH170 Stick

63% Fri 19/08/22

LATE TASKS

Name	Start	Remaining Work	Finish	% Complete	Actual Work	Late Finish	
STICK ON ARRIVAL (Strip & Access)	Fri 29/07/22	0 hrs	Tue 2/08/22	18%	0 hrs	Tue 2/08/22	
STICK REPAIRS EXTERNAL / INTERNAL	Tue 2/08/22	0 hrs	Thu 18/08/22	74%	0 hrs	Thu 18/08/22	
HITCHES / PIVOTS	Thu 18/08/22	0 hrs	Fri 19/08/22	0%	0 hrs	Fri 19/08/22	
GENERAL	Tue 2/08/22	0 hrs	Fri 19/08/22	21%	0 hrs	Fri 19/08/22	

Status: Complete Status: On Schedule

■ Status: Late

MILESTONE REPORT

LATE MILESTONES						
Milestones that are past due.						
Name	Finish					
COMPLETED - STICK ON ARRIVAL	Tue 2/08/22					
COMPLETED - STICK REPAIRS EXTERNAL / INTERNAL	Thu 18/08/22					

Milestones due in this month.	
Name	Finish
COMPLETED - STICK ON ARRIVAL	Tue 2/08/22
COMPLETED - STICK REPAIRS EXTERNAL / INTERNAL	Thu 18/08/22
COMPLETED - HITCHES / PIVOTS	Fri 19/08/22
COMPLETED - GENERAL	Fri 19/08/22

Milestones that are 100% complete.

